



PUBLIC WORKS REPORT July 2025

WATER: In the month of July 2025, the water system met the standards and rules of TCEQ. Contractors laying fiber optics started their projects in Annetta. The public works crew has been busy in July. Marking water and sewer lines has been a focus for us. The project will see fiber being drilled along all roads in the town. The contractors working in our town have damaged two water mains on Meadow Park and Longleaf Ct. Repairs for the damage were contracted out to CPM construction. There have also been multiple service lines damaged and repaired by our crew utilizing the contractors who damaged the lines to excavate the areas that were damaged. The amount of fiber crews and the speed at which they were moving was more than our crew could keep up with. A meeting was held with the project managers for the fiber contractors in Town Hall, an agreement was arranged to slow down the contractors to allow our crew to mark water and sewer mains to mitigate future damage that could threaten the town's water supply. The normal water leaks that occurred had to be maintained as well. Overall, the town's water supply has been able to keep up with the demand.

WORK ORDERS:

Miscellaneous	0	Meter Accuracy	0
Water Quality	0	Low Pressure	2
Meter Swap	0	Leak	3
Occupant Change	2	Information	0
Repair	3	Disconnect	2
Connect	1	Cut off	0
Reinstate	0	Meter read	0
		TOTAL	13

Automated Meter Leak Notifications
73

Ryan Berry, Water/Wastewater Superintendent

Dated: _____

[Signature] 8/20/25



PUBLIC WORKS WASTEWATER REPORT

July 2025

In the month of July, the wastewater plant and system remained in compliance with TCEQ standards and regulations. The wastewater plant is operating normally. Fiber optic contractors damaged the force main that runs from the Rim Rock lift station to the wastewater plant. Tejas was called to make repairs, as well as Magnaflow had to be called to pump the lift station and transfer the wastewater to the Meadow Park lift station. Public works were able to act fast and the amount of wastewater loss was minimal due to the low flow at time of damage. The town's cleanout and sewer tap had to be repaired on the 100 block of Pepperbush Ln. due to fiber crews damaging the line. The town's crew utilized the contractors to excavate the area for repairs.

Repairs to wastewater system:

Force Main on Lakeview Dr.

Sewer tap on Pepperbush Ln.

Gallons pumped to Split Rail:

2.11 mgd

A handwritten signature in black ink, appearing to be 'R. B. B.', written over a horizontal line.

Water/Water Superintendent